Name Of Work : Providing and laying HDPE Water line in Mutyalanagara Block-4 in J P Park Ward No-17.							
A) Detailed Measurements							
Item No	**Discription of Item**	**No**	**Length**	**Breadth**	**Depth**	**Qty**	**Unit**
2	KSRB13-9.3 : Providing and fixing to wall, ceiling and floor high density polyethylene pipes 6.00 kgf/sq.cm working pressure 50mm outside diameter with special flange, compression type fittings, wall clips, making good the wall, ceiling and floor, including cost of all materials, labour charges, HOM of equipments and testing complete as per specifications. Specification No.KBS 13.2.15.2 / 13.9						
	5th Cross (From 4th Cross to Dead End)	1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	25.80			25.80	
	4th Cross (From 3rd Main to 2nd B Main)	1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	15.70			15.70	
	7th B Cross (From 2nd B Main to 2nd A Main)	1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	5.90			5.90	
	2nd B Main (From 3rd Cross to 2nd A Main)	1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	16.50			16.50	
	2nd A Main (perpendicular to 2nd A Main)	1	30.00			30.00	

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
		1	9.80			9.80	
	2nd B Main (From 3rd Cross to 4th Cross)	1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	8.40			8.40	
	2nd C Main (From 3rd to 4th Cross)	1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	6.50			6.50	
	2nd D Main (From 3rd to 4th Cross)	1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	5.50			5.50	
	2nd E Main (From 3rd to 4th Cross)	1	30.00			30.00	
		1	30.00			30.00	
		1	26.40			26.40	
	3rd main (From ORR to 3rd Cross)	1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	5.50			5.50	
					Present Qty	1026.00	Rmt

C4FC

3/3

3/3

Asst. Executive Engineer
Yeshwanthpura Sub-Division
Bruhat Bangalore Mahanagara Palike

Name Of Work : Providing and laying HDPE Water line in Mutyalanagara Block-4 in J P Park Ward No-17.

A) Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
3	KSRB13-10.3 : Providing and fixing to wall, ceiling and floor HDPE pipes 10.00 kgf/sq.cm working pressure **25mm outside diameter** chemp plast / Wavin or equivalent make with pipe fittings, wall clips, making good the wall, ceiling and floor, including cost of all materials, labour charges, HOM of equipments and testing complete as per specifications.						
	5th Cross (From 4th Cross to Dead End)	27	7.40			199.80	
	4th Cross (From 3rd Main to 2nd B Main)	26	6.10			158.60	
	7th B Cross (From 2nd B Main to 2nd A Main)	21	5.60			117.60	
	2nd B Main (From 3rd Cross to 2nd A Main)	24	6.00			144.00	
	2nd A Main (perpendicular to 2nd A Main)	8	6.50			52.00	
	2nd B Main (From 3rd Cross to 4th Cross)	28	6.00			168.00	
	2nd C Main (From 3rd to 4th Cross) C4FC	21	6.30			132.30	
	2nd D Main (From 3rd to 4th Cross)	21	6.20			130.20	
	2nd E Main (From 3rd to 4th Cross)	19	6.00			114.00	
	3rd main (From ORR to 3rd Cross)	30	5.80			174.00	
					Present Qty	**1390.50**	**Rmtr**

22/3

22/3

Asst. Executive Engineer
Yeshwanthpura Sub-Division
Bruhat Bangalore Mahanagara Palike

Name Of Work : Providing and laying HDPE Water line in Mutyalanagara Block-4 in J P Park Ward No-17.

A) Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
5	Providing and fixing 25mm dia nipple,complete as per specification.						
		225				225.00	
					Present Qty	225.00	No's
6	Providing and fixing reducer elbow 25mm to 20mm complete as per specification.						
		2	225.00			450.00	
					Present Qty	450.00	No's
7	Providing and fixing 20mm dia nipple,complete as per specification.						
		1	225.00			225.00	
					Present Qty	225.00	No's
8	Providing and fixing HDPE 90X32m Saddle with brass nuts and bolts including cost of all materials, labour charges,HOM of equipments and testing excluding cost of fittings,comple as per specification						
		2	225.00			450.00	
					Present Qty	450.00	No's
9	Providing and fixing 20mm dia union,complete as per specification.						
		1	225.00			225.00	
					Present Qty	225.00	No's
10	Providing and fixing 20mm dia union,complete as per specification.						
		2	225.00			450.00	
					Present Qty	450.00	No's
11	Providing and fixing reducer 20mm elbow complete as per specification.						
		2	225.00			450.00	
					Present Qty	450.00	No's
12	Providing and fixing reducer 20mm to 15mm reducer elbow, complete as per specification.						
		2	225.00			450.00	
					Present Qty	450.00	No's
13	Providing and fixing 20mm NP bib cock complete as per specifications.						
		1	225.00			225.00	
					Present Qty	225.00	No's

4/4

4/4

Asst. Executive Engineer
Yeshwanthpura Sub-Division
Bruhat Bangalore Mahanagara Palike